

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20245921
Address: 10 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	John Jackson	Partial	Saturday, October 18, 2025

Informational:

1	Misc	10/16/25 Thursday JMJ (Gen. Titans Construction, George Shaw.) Contractor plans to pour approximately 16 yards of KCMMB. Concrete will be poured around light pole base in the existing parking lot area. 10/17/25 Friday JMJ (Gen. Titan, Sub George Shaw Const.) Contractor poured 10yards of of KCMMB concrete continuing around light pole bases in the existing parking lot. 10/18/25 Friday JMJ (Gen. Titan, Sub George Shaw Const., Third party testing UES) Contractor pave existing parking lots areas West, South & South parking lot exit and entrance off Tudor Road. Surface asphalt KCMMB A2. Contract laid approximately 596 tons of asphalt 21 loads. Contractor stopped early due to inclement weather.
---	------	--

Comments: