

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20245783  
Address: 2 NE TUDOR RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:             | Inspector:   | Outcome: | Date:                     |
|-------------------------|--------------|----------|---------------------------|
| <b>Pavement-Surface</b> | John Jackson | Partial  | Tuesday, October 21, 2025 |

Informational:

|   |      |                                                                                                                                   |
|---|------|-----------------------------------------------------------------------------------------------------------------------------------|
| 1 | Misc | 05/23/25 Friday JMJ (Hanrahan Asphalt Paving Co. Inc.)<br>Contractor installed approximately 425tons of KCMMB A2 for parking lot. |
|---|------|-----------------------------------------------------------------------------------------------------------------------------------|

Informational:

|   |      |                                                                                                                                                                                                               |
|---|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 2 | Misc | 10/16/25 Thursday JMJ ( Gen. Titans Construction, George Shaw.)<br>Contractor plans to pour approximately 16 yards of KCMMB. Concrete will be poured around light pole base in the existing parking lot area. |
|---|------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

10/17/25 Friday JMJ (Gen. Titan, Sub. George Shaw Const.)  
Contractor poured 10yards of of KCMMB concrete continuing around light pole bases in the existing parking lot.

10/21/25 Tuesday JMJ ( Gen. Titan, Sub. George Shaw Const.)  
Contractor laid the first layer of the KCMMB A2 Pavement-Surface on the Eastside of the new constructed building.

**Comments:**