

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20245783
Address: 2 NE TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	John Jackson	Partial	Tuesday, October 21, 2025

Informational:

1	Misc	05/23/25 Friday JMJ (Hanrahan Asphalt Paving Co. Inc.) Contractor installed approximately 425tons of KCMMB A2 for parking lot.
---	------	---

Informational:

2	Misc	10/16/25 Thursday JMJ (Gen. Titans Construction, George Shaw.) Contractor plans to pour approximately 16 yards of KCMMB. Concrete will be poured around light pole base in the existing parking lot area.
---	------	---

10/17/25 Friday JMJ (Gen. Titan, Sub. George Shaw Const.)
Contractor poured 10yards of of KCMMB concrete continuing around light pole bases in the existing parking lot.

10/21/25 Tuesday JMJ (Gen. Titan, Sub. George Shaw Const., Third party testing UES)
Contractor laid the first layer of the KCMMB A2 Pavement-Surface on the Eastside of the new constructed building.

Comments: