

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20252043
Address: 1221 SE CRONIN ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Failed	Thursday, October 23, 2025

Informational:

1	Misc	10-15-25 Dustin A, Sw has been formed and compacted, slopes are in compliance, Approved to pour 10-23-25 Dustin A, sw was poured, slopes are in compliance. Sw was picture framed which is not allowed . Fail. Will need another pre pour inspection before replacing
---	------	--

Comments: