

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20243308
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control Inspection	Tyler Schreck	Partial	Friday, October 24, 2025

Corrective Action Required:

1	PW-Erosion and Sediment Control	Your project is in violation of the Erosion and Sediment control policy. 9/22/25 Tyler S. There is not erosion control on site. I talk to the foreman Jason with Randy Spalding and he ensured me that it will be up tomorrow 9/23/25. Failure to do so could result in a STOP WORK order issued until we are in compliance. Erosion control must be in place and maintained throughout construction. 9/24/25 Tyler S. Still no erosion control on site. Doug Park said they would be out today putting silt fence up. A failed erosion control and a STOP WORK order will be issued today 9/24/25 until we get this resolved. 10/24/25 Tyler S. Erosion control is in compliance with city standards. Pass.
---	---------------------------------	--

Comments: