

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20253205

Address: 219 NW ORCHARD CT, LEES SUMMIT, MO 64063 217 NW ORCHARD CT, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Robb Popp	Failed	Monday, October 27, 2025

Corrective Action Required:

1	Misc	-Unable to open exterior disconnect for inspection -GEC (Ufer grounding conductor) must connect to service neutral at first point of disconnect -Panels downstream from exterior disconnect require equipment grounding conductor and all grounds and neutrals to be separated -Close any openings in exterior disconnect ***Clarify if this is a 400 or 200 amp service or (there are (2) 200 amp panels and the exterior disconnect is 200 amp breaker)
---	------	---

Comments: