

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20253864  
Address: 3801 SW LONGVIEW RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Patrick Schonfeldt	Partial	Tuesday, October 28, 2025

Informational:  
1 Misc

- 9-26-25 PS Made site visit, contractor boring for fence posts at court perimeter
- 9-30-25 PS Contractor boring for fence posts at court perimeter
- 10-3-25 PS Contractor setting forms and tension cables for courts
- 10-6-25 PS Contractor setting tension cable for courts
- 10-8-25 PS Contractor pouring surface concrete at courts at time of inspection
- 10-13-25 PS Crew working on site cleanup and preparing for next court pour
- 10-28-25 PS Crews on site with Tarkett continue working on court construction.

**Comments:**