

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20246374

Address: 2000 SE BLUE PKWY, LEES SUMMIT, MO 640632100 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Curb - Proof Roll	Tyler Schreck	Failed	Tuesday, October 28, 2025

Corrective Action Required:

1	Misc	10/28/25 Tyler S. Curb was poured before proof roll inspection was done. Proof roll failed in a couple spots on the south east side of parking lot. Curb will need to be removed and before pouring curb a pre pour inspection will need to be done.
---	------	--

Comments: