

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20254263
Address: 1122 SE RANCLAND ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control Inspection Residential	Mitchell Schwarz	Failed	Tuesday, October 28, 2025

Corrective Action Required:

1	DCM2 ESC DEFICIENT INSTALLATION	DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS UNTIL ADEQUATE EROSION CONTROL PROVIDED. MISSING GRAVEL ENTRANCE
---	---------------------------------------	---

Corrective Action Required:

2	DCM3 ESC REQUIRED 2 DAY	EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS.
---	----------------------------	---

Comments: