

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20251690
Address: 860 NW BLUE PKWY, Unit:A, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	John Jackson	Passed	Tuesday, October 28, 2025

Informational:
1 Misc

09/15/25 Monday JMJ
Sidewalk - Contractor installed the gravel, materials, dowles bar, rebar, and construction joints for sidewalks and ADA ramps. 8.5 yards of concrete were poured this morning around 8:00AM. 10 additional yards today on the South side of project for sidewalks.

Comments: