

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20250182
Address: 1001 SW JEFFERSON XING, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Dustin Agcopra	Failed	Wednesday, October 29, 2025

Informational:

1	Misc	9-15-25 Dustin A, Working on running fire line under what would be paved surfaces. Pouring thrust blocks for hydrant near trash enclosure today. prepping for vault and ran sump line to storm drain. 9-22-25 Dustin A, Pouring collars for vault . 10-29-25 Dustin A, Water line running from building to the yard hydrant near trash enclosure failed. Depth is less then 42 inch an separation from other utility is not min 18 in. Copper is not wrapped per plans as well.
---	------	---

Comments: