

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20235208  
Address: 2911 SE SHENANDOAH DR, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Khanh Nguyen	Partial	Friday, October 31, 2025

Corrective Action Required:  
1 LOWER LEVEL -Tub&shower walls screw pattern on  
\*\*Fc gap at top of shower wall (unit 008 and unit near middle corridor)

Corrective Action Required:  
2 FIRST FLOOR -Tub&shower walls-mud and tape OK  
-Garage walls in ceiling space  
-Corridor ceiling

Corrective Action Required:  
3 SECOND FLOOR -Tub&shower walls -mud&taped  
-screw pattern corridor ceiling

Corrective Action Required:  
4 THIRD FLOOR -Tub&shower walls-mud&taped  
-Kitchen/corridor walls  
-Corridor ceiling  
-Dwelling walls and ceiling  
-Corridor walls and ceiling  
-Gypcrete ok  
\*\*repair GB at unit 305 shower  
-305 has been fire blocked it shower wall

Corrective Action Required:

5 STAIR TOWER 1 \*\*THIS IS NORTH STAIR A\*\*

Lower floor:  
-stair side 2nd layer

1st floor:  
-stair side 2nd layer  
-outer side 1st layer

2nd floor:  
-stair side 2nd layer  
-dwelling and corridor side, 1st layer

3rd floor:  
-stair side 2nd layer  
-dwelling and corridor side, 2nd layer

4th floor:  
-dwelling side 2nd layer  
-corridor side, 1st layer

Corrective Action Required:

6 STAIR TOWER 2 \*\*THIS IS SOUTH STAIR A\*\*

Lower floor:  
-stair side 2nd layer

1st floor:  
-stair side 2nd layer  
-outer side 1st layer

2nd floor:  
-stair side 2nd layer  
-dwelling and corridor side, 1st layer

3rd floor:  
-stair side 2nd layer  
-dwelling and corridor side, 2nd layer

4th floor:  
-dwelling side 2nd layer  
-corridor side, 1st layer

Corrective Action Required:

7 STAIR TOWER 3 \*\*THIS IS REAR STAIR B\*\*

Lower floor:  
-elevator/stair wall-stair side 2nd layer

Corrective Action Required:

8 ELEVATOR 1  
Lower level:  
-dwelling side 2nd layer  
-corridor side 1st layer

-stair side 2nd layer

1st floor:

-dwelling side 2nd layer

-corridor side 1st layer

-stair side 2nd layer

2nd floor:

-dwelling side 2nd layer

-corridor side 1st layer

3rd floor:

-dwelling side 2nd layer

-corridor side 1st layer

\*\*2nd layer already mud&taped; first layer broken off at opening

4th floor:

-dwelling side 2nd layer

-top lid, 3rd layer

-inner side, 2nd layer

\*\*corridor side 2nd layer installed, but 1st layer not inspected

Corrective Action Required:

9           FOURTH FLOOR

-Tub&shower walls-screw OK

-Kitchen/corridor wall-screw OK

-Dwelling walls and ceiling

-Corridor walls and ceiling

-Gypcrete ok

Informational:

10           Misc

Fireguard sheathing installed at exterior wall facing building 3, as called for in CMR-OK

**Comments:**