

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20243938
Address: 1921 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Khanh Nguyen	Failed	Monday, November 03, 2025

Corrective Action Required:

1	Misc	-Bond metal water piping inside building with 1/0 cu -Provide 1/0 cu or 3/0 AL grounding electrode conductors to water and building steel -Provide compliance with NEC 250.24(A)(4). Install a EGC bus bar with all grounding electrode conductors connected to it, then install a 1/0 cu jumper from the EGC bus bar to the service grounded bus. -Remove enamel at bonding connection to building steel
---	------	--

Comments: