

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20244966
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Jamie Simerly	Partial	Tuesday, November 04, 2025

Informational:

1	Misc	09/17/25 Jamie S, Proof roll for alley way has passed pending rain forecast. 09/22/25 Jamie S, Proof roll for alleyway has failed, going to retest on Thursday or Friday. 09/29/25 Jamie S, Proof roll for alleyway has failed. 10/03/25 Jamie S, Proof roll for alley way has passed pending rain forecast. 11/4/25 Jamie S, Proof roll over the north section where a wye was fixed and proof roll on south section has passed.
---	------	---

Comments: