

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20245687

Address: 3260 NW PARAGON PKWY, LEES SUMMIT, MO 64081
3200 NW PARAGON PKWY, LEES SUMMIT,
MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Stabilized Subgrade	John Jackson	Partial	Tuesday, November 04, 2025

Informational:

1 Misc

10/17/25 Friday JMJ (Epic Concrete & Braun Testing)

Contractor began to install the geo grid & rock on the road from bridge off NW View High Dr. to bridge.

10/20/25 Monday JMJ (Epic Concrete & Braun Testing)

Contractor continued to install the geo grid & rock heading East toward East bridge off of NW River RD.

10/22/25 PS Contractor continuing to place geo grid and base aggregate east side of lot near the east bridge.

11/04/25 Tuesday JMJ (Epic Concrete)

Contractor poured the inside sleeper slab for the West & East bridge.

Contractor framing, grading, stream lining, adjusting lid rings and compacting road.

Comments: