

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20253531  
Address: 1451 SE BAILEY FARMS PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                     | Inspector:     | Outcome: | Date:                     |
|---------------------------------|----------------|----------|---------------------------|
| <b>Water Service Inspection</b> | Dustin Agcopra | Failed   | Friday, November 07, 2025 |

Informational:  
1 Misc 11-7-25 Dustin A, Contractor called for a water service inspection. The 2 inch copper is kinked at the tap . I called water and they do not want any kinks in the copper, I talked the contractor and let him know and he was going to try to figure something out .

**Comments:**