

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20253864
Address: 3801 SW LONGVIEW RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Jamie Simerly	Partial	Friday, November 07, 2025

Informational:	
1	Misc
	9-26-25 PS Made site visit, contractor boring for fence posts at court perimeter
	9-30-25 PS Contractor boring for fence posts at court perimeter
	10-3-25 PS Contractor setting forms and tension cables for courts
	10-6-25 PS Contractor setting tension cable for courts
	10-8-25 PS Contractor pouring surface concrete at courts at time of inspection
	10-13-25 PS Crew working on site cleanup and preparing for next court pour
	10-28-25 PS Crews on site with Tarkett continue working on court construction.
	10-30-25 PS Crew on site working on site grading around pickle ball courts
	11-07-25 JS Crew on site poured two sections of concrete one between the courts and one in-front of the courts.

Comments: