

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20243308
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Tyler Schreck	Partial	Friday, November 07, 2025

Corrective Action Required:

1	Misc	10/20/25 Tyler S. Redford started on the sewer. Manhole A2 was set and 137 ft. of pipe was laid. 10/21/25 Tyler S. Redford set manhole A3. 10/22/25 Tyler S. Installed stub for A3. Back to main line. 10/23/25 Tyler S. Installed 252 ft. of sewer pipe. Rain. 10/24/25 Tyler S. No work due to rain. 10/27/25 Tyler S. Redford set manhole A4 and sewer stub. Installed 218 ft. of sewer pipe. 10/28/25 Tyler S. Redford set manhole A5 and A6 and stubs. Laid 298 ft. of sewer pipe. 10/29/25 Tyler S. No work. 11/4/25 Tyler S. Creek crossing for the sewer has not yet been done. The doghouse they have and wanted to use for manhole A0 was never approved by the City of Lee's Summit. They must get the correct structure before they can complete the creek crossing. Laid 178 ft. of sewer line. Also laid 192 ft. of sewer between A6 and B1 11/5/25 Tyler S. Manhole A7 was installed with stub. Manhole B1 was installed. 11/6/25 Tyler S. Manhole A8 and A9 was set and installed 227 ft. of sewer line. On B line, 135 ft. of sewer pipe was laid and set manhole B2.
---	------	--

Comments: