

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20251415

Address: 626 SE GOLDEN LN, LEES SUMMIT, MO 64063628 SE GOLDEN LN, LEES SUMMIT, MO 64063630 SE GOLDEN LN, LEES SUMMIT, MO 64063624 SE GOLDEN LN, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Mitchell Schwarz	Failed	Monday, November 10, 2025

Corrective Action Required:

1 Misc

Partial inspection only. Address before reinspection

Throughout

- provide putty packs at electrical boxes in separation of walls
- fire block vertically, horizontally every 10' (ensure no gaps)
- truss hangers are not to plans
- trusses on site do not match plans. (Installed "A's" on wrong side)
- trusses missing bracing
- hold down bolts not tight at htt4

**Comments:**