

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20250182
Address: 1001 SW JEFFERSON XING, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Dustin Agcopra	Partial	Wednesday, November 12, 2025

Informational:

1	Misc	8-25-25 Dustin A, working on storm, 1-4 thru 1-2 set , inverts and flow fill in place. working towards 1-1 8-26-25 Dustin A, pouring collars 8-28-25 Dustin A, Working on sewer service . Cannot hook up to sewer stub until sewer is released. 9-8-25 Dustin A, No work being done 9-22-25 Dustin A, Contractor on site pouring collar for water vault . Also working on compacting parking lot pad in prep for a proof roll 10-1-25 Dustin A, Curb work being done 11-5-25 Dustin A, Building work being done 11-7-25 Dustin A, Working on drive lane and grading 11-10-25 Dustin A, Building work being done 11-12-25 Dustin A, Building work being done
---	------	--

Comments: