

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20246426
Address: 1460 SE BROADWAY DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Dustin Agcopra	Partial	Wednesday, November 12, 2025

Informational:

1	Misc	7-25-25 Dustin A, No work due to wet conditions 8/11/25 Tyler S No work being done due to weather. 8-22-25 Dustin A, Building work is being done . 9-30-25 Dustin A, Proof roll has been done for curbs, There is a section in the approach and coming up on the left side next to storm that did not pass. The rest can be poured 10-10-25 PS No activity on site at time of inspection 11-10-25 Dustin A, proof roll preformed on last of the middle section 11-12-25 Dustin A, Now work being done for dev
---	------	---

Comments: