

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20243024  
Address: 3217 SW SADDLEBRED TER, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Driveway Inspection</b>	Dustin Agcopra	Failed	Thursday, November 13, 2025

Informational:

1	Misc	4-7-25 Dustin A, sw is formed and slopes are compliant. Has not been compacted yet. Will need called back in after it is compacted before they can pour .
		4-8-25 Dustin A, approach has been compacted approved to pour
		4-15-25 Dustin A, Dw is poured, Saw cuts are not cut all the way to joints. fail
		11-13-25 Dustin A, corrections have not been made . They will get it corrected and let me know when its ready for another inspection

**Comments:**