

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20251957
Address: 240 SW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Dustin Agcopra	Partial	Thursday, November 13, 2025

Informational:

1	Misc	10-27-25 Dustin A, No work for dev, crews working on pad site 10-29-25 Dustin A, Rain off and on , pad site work 11-5-25 Dustin A, No work for Dev being done 11-7-25 Dustin A, Bair is on site doing some utility work. Needed to break concrete out to get to sewer 11-10-25 Dustin A, Bair onsite doing sewer work. They attached to the sewer stub which is not released yet . They unhooked from stub and will need to come back at a later date . 11-12-25 Dustin A, Sewer work being done 11-13-25 Dustin A, Installing grease interceptor
---	------	---

Comments: