

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20243024
Address: 3217 SW SADDLEBRED TER, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Passed	Friday, November 14, 2025

Informational:

1	Misc	4-7-25 Dustin A, sw is formed and slopes are compliant. Has not been compacted yet. Will need called back in after it is compacted before they can pour . 4-8-25 Dustin A, approach has been compacted approved to pour 4-15-25 Dustin A, Dw is poured, Saw cuts are not cut all the way to joints. fail 11-13-25 Dustin A, corrections have not been made . They will get it corrected and let me know when its ready for another inspection 11-14-25 Dustin A, Corrections were made and has passed
---	------	---

Comments: