

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20244966
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Jamie Simerly	Partial	Friday, November 14, 2025

Informational:

1 Misc

10-6-25 PS Contractor actively pouring surface concrete for alley drive at inspection. Currently working from south end north.

10-8-25 PS Concrete surface for alley completed. White cure has been applied to surface

11/07/25 Jamie S, Contractor installed 4" of KCMMB A-3 asphalt base and 2" of KCMMB A-3 asphalt surface on north cul-de-sac and south turn in section to alleyway on Pergola Park with 3rd party inspector getting 94 compaction.

11/12/25 Jamie S, Concrete diamonds have been cut and rebar has been set in for Sewer diamond manholes. Approved to pour.

11/13/25 Jamie S, Diamond in cul-de-sac was run over and left tire imprints in the concrete. Diamond has to be taken out and repoured.

11/14/25 Jamie S, Diamond has been taken out and new rebar set. Approved to pour.

Comments:

