

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20250004

Address: 1201 NW WARD RD, LEES SUMMIT, MO 640861231 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                   | Inspector:   | Outcome: | Date:                     |
|---|--------------|----------|---------------------------|
| <b>Sanitary Sewer Construction Inspection</b> | John Jackson | Partial  | Monday, November 17, 2025 |

Informational:

1 Misc

11/12/25 Wednesday JMJ (Sub. Pro Design)

Contractor excavated existing sanitary manhole approximately 15' plus fee. Manhole will be cored into tomorrow @ 8:00AM 8" sanitary SDR-26 line will tie into existing manhole. Contractor is still trying to ID conduit line that are in the surrounding area.

11/13/25 Thursday JMJ (Sub. Pro Design)

Contractor installed approximately 60' of 8" sanitary SDR-26 from existing to newly installed sanitary manhole. see C101

11/17/25 Monday JMJ (Sub. Pro Design)

Contractor installed approximately 84' of 8" sanitary SDR-26 on 11/14/25 Friday and backfilled excavation. Contractor continued to install 8" sanitary SDR-26.

**Comments:**