

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

### Inspection Summary

Permit #: PRCOM20251415

Address: 626 SE GOLDEN LN, LEES SUMMIT, MO 64063628 SE GOLDEN LN, LEES SUMMIT, MO 64063630 SE GOLDEN LN, LEES SUMMIT, MO 64063624 SE GOLDEN LN, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Mitchell Schwarz	Failed	Monday, November 17, 2025

Corrective Action Required:

2 Misc

Throughout

-fire block vertically, horizontally every 10'(ensure no gaps)

-truss hangers are not to plans

-trusses missing bracing

-support bath vents

-secure electrical in attic space

624

-but for bolt at htt4 in rear not tight

626

-plumbing running in separation wall for bath vanity

-seal top plate penetration laundry

628

-fireblock wall to ceiling space at rear bedroom

-remove sheet rock from walls in garage for inspection

630

**Comments:**

