

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20250004

Address: 1201 NW WARD RD, LEES SUMMIT, MO 640861231 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	John Jackson	Partial	Wednesday, November 19, 2025

Informational:

1 Misc

11/12/25 Wednesday JMJ (Sub. Pro Design)

Contractor excavated existing sanitary manhole approximately 15' plus fee. Manhole will be cored into tomorrow @ 8:00AM 8" sanitary SDR-26 line will tie into existing manhole. Contractor is still trying to ID conduit line that are in the surrounding area.

11/13/25 Thursday JMJ (Sub. Pro Design)

Contractor installed approximately 60' of 8" sanitary SDR-26 from existing to newly installed sanitary manhole. see C101

11/17/25 Monday JMJ (Sub. Pro Design)

Contractor installed approximately 84' of 8" sanitary SDR-26 on 11/14/25 Friday and backfilled excavation. Contractor continued to install 8" sanitary SDR-26.

11/18/25 Tuesday JMJ (Sub. Pro Design)

Contractor installed approximately 140' of SDR-26 sanitary sewer pipe. The base of the sanitary manhole was set today.

11/19/25 Wednesday JMJ (Sub. Pro Design)

Contractor finished laying 8" pipe on the public sanitary & manholes bases

also the first two manhole lids were placed. Contractor plans to pour inverts and collars tomorrow.

**Comments:**