

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20252904  
Address: 2517 NE WOODLAND OAK CIR, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Nick Scott	Passed	Monday, November 24, 2025

Informational:

1 Misc

11-6-25 NS Site visited for a pre-pour inspection and the storm boxes need expansion joints around storm box and the sidewalk needs to connect to existing sidewalk.

11-24-25 NS Site visited and it appears that sidewalk meets city standards and ADA Passed

**Comments:**