

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20253864
Address: 3801 SW LONGVIEW RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Patrick Schonfeldt	Partial	Monday, November 24, 2025

Informational:

1	Misc	11-18-25 PS Contractor excavating for 1" water line 11-19-25 PS contractor continuing to excavate for water line 11-20-25 PS Partial inspection on water line from irrigation stub, water fountain and future restroom expansion to backflow device, ok to cover partial water line inspection. 11-24-25 PS Contractor completed tap for 1" line at existing private 8" water line. Backflow in place, approved to backfill
---	------	--

Comments: