

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20251547
Address: 2751 NE DOUGLAS ST, Unit:J2, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Khanh Nguyen	Failed	Monday, November 24, 2025

Corrective Action Required:

1	Misc	-Ground service disconnect per NEC 250.24. Grounding electrode conductors shall connect to the service grounded conductor per 250.24(A). Install main bonding jumper per 250.24(A)(4), sized per 250.102 -Grounding electrode conductors shall be continuous per 250.64. Use irreversible splices to extend GEC to the main service disconnect -EGC from service disconnect to 400 amp main distribution panel shall be sized per 250.122. #3 copper required
---	------	---

Comments: