

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20251547  
Address: 2751 NE DOUGLAS ST, Unit:J2, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Electrical Service Inspection</b>	Khanh Nguyen	Failed	Monday, November 24, 2025

Corrective Action Required:

1	Misc	-Ground service disconnect per NEC 250.24. Grounding electrode conductors shall connect to the service grounded conductor per 250.24(A). Install main bonding jumper per 250.24(A)(4), sized per 250.102 -Grounding electrode conductors shall be continuous per 250.64. Use irreversible splices to extend GEC to the main service disconnect -EGC from service disconnect to 400 amp main distribution panel shall be sized per 250.122. #3 copper required
---	------	---

Comments: