

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20253531
Address: 1451 SE BAILEY FARMS PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Dustin Agcopra	Partial	Wednesday, November 26, 2025

Informational:

1	Misc	11-20-25 Dustin A, Proof roll performed for curb and parking lot. Proof roll passed , If concrete is not poured before rain will need another proof roll before concrete can be poured. 11-25-25 Dustin A, All of curb did not get put in so will need another proof roll.
---	------	---

Comments: