

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20253531  
Address: 1451 SE BAILEY FARMS PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Dustin Agcopra	Partial	Friday, November 28, 2025

Informational:

1 Misc

11-20-25 Dustin A, Proof roll performed for curb and parking lot. Proof roll passed , If concrete is not poured before rain will need another proof roll before concrete can be poured.

11-25-25 Dustin A, All of curb did not get put in so will need another proof roll.

11-28-25 Dustin A, Proof roll the rest of curb line within a ft of the forms . These sections passed. Ok to pour rest of curb only . This does not apply to parking lot. Keep in mind if we get more then 1/4 inch of rain before they pour will need to do another proof roll.

**Comments:**