

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20243308
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Tyler Schreck	Partial	Monday, December 01, 2025

Corrective Action Required:

1	Misc	10/1/25 Tyler S. Spalding is doing a lot of grading. Cutting in roads and clearing trees on west side of property. Building the pond and cutting to grade on northeast side of property. All erosion control is in place and things are looking pretty good at this time. 11/14/25 Tyler S. No work for the pipe crew with Redford today. Poured all the toe walls for the flaired end sections. 11/17/25 Tyler S. Spalding is back out grading. Redford is still working on the concrete culvert and their pipe crew is not working today. 11/24/25 Tyler S. No work for the pipe crew today. Spalding is running the dozer just grading. Preet quiet due to it being wet and rain coming in. 12/01/25 Tyler S. No work due to snow. Going to start on water as soon as they can. The concrete culvert is close to being done. Still waiting on the correct box for the water at the creek crossing.
---	------	---

Comments: