

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOMCOM20251638
Address: 2100 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Tyler Schreck	Partial	Wednesday, December 03, 2025

Corrective Action Required:

1	Misc	11/7/25 Tyler S. Talked to Don and they are patching some asphalt where the temporary water line is for the kitchen was dug. Next week they will mill it out wider and role it and recap. Wants to use concrete this time. Calling an early friday. 11/12/25 Tyler S. Working on excavating out the pit for the grease trap. 12/03/25 Tyler S. No work due to snow for the past few days. They do have a fire inspection today. other than that, no work.
---	------	---

Comments: