

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20251162  
Address: 638 SE BRADFREE ST, LEES SUMMIT, MO 64063640 SE BRADFREE ST, LEES SUMMIT, MO 64063642  
SE BRADFREE ST, LEES SUMMIT, MO 64063636 SE BRADFREE ST, LEES SUMMIT, MO  
64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Mitchell Schwarz	Failed	Wednesday, December 03, 2025

Corrective Action Required:

1	Misc	Throughout Secure all cables in attic every 4.5' per code 636 Holes being drilled in top plate near electrical service exterior wall(work still being done) 638 -address beam added to double truss above great room(not supported/ no bearing. Not fixed to engineer specifications, screws are through plates and both sides) 640 -repair truss to engineer specifications outside entry bath 642
---	------	---

**Comments:**