

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250352
Address: 1937 SW MERRYMAN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Jamie Simerly	Passed	Tuesday, December 09, 2025

Informational:

1	Miscellaneous Correction	06-23-25 Jamie S, SW is formed, compacted and slopes are within city standards. Approved to pour. 06/30/25 Jamie S, SW soles are compliant with city standards. The connecting panel on the south side of the lot needs to be ground down for a smooth transition to existing sidewalk. 11/24/25 Jamie S, SW forms are still up, cannot inspect until forms have been pulled. 12/09/25 Jamie S, SW is in compliance with city standards.
---	--------------------------	---

Comments: