

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20245687

Address: 3260 NW PARAGON PKWY, LEES SUMMIT, MO 64081
3200 NW PARAGON PKWY, LEES SUMMIT,
MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	John Jackson	Partial	Tuesday, December 09, 2025

Informational:

1 Misc

11/13/25 Thursday JMJ (Epic Concrete , Third party Braun testing)
Contractor installing curbs in the front of the business offices. Third party testing did the proof roll

11/26/25 Wednesday JMJ (Epic Concrete , Third party Braun testing)
Contractor was pouring curbs on the East bridge and small diagonal shape walls (lane dividers and end section of the bridge). Contractor has blankets on site because of the low temperatures expected over the next few days.

12/09/25 Tuesday JMJ (Epic Concrete , Third party Braun testing)
Contractor poured curbs on West and East bridge. Reminded the contractor to use white cure. Contractor covered all concrete poured.

Comments: