

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

**Inspection Summary**

Permit #: PRCOM20250182  
Address: 1001 SW JEFFERSON XING, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Erosion Control Inspection</b>	Dustin Agcopra	Failed	Wednesday, December 10, 2025

Informational:

1	Misc	8-20-25 Dustin A. ESC is in place, no construction entrance due to lack of road at this time 8-26-25 Dustin A, Esc is in place for the conditions of site 9-15-26 Dustin A , Erosion control needs fixed. Talked with logan and it was coming this week. They are pouring curbs and parking lot soon so there is no reason for a construction entrance at this point 9-22-25 Dustin A, Erosion control is in place and storm protection is installed.  10-9-25 EROSION CONTROL REQUIRED. Silt fence is lacking around curb lines and storm inlets are not protected. Failure to have this resolved by end of day 10-10-25 could result in a STOP WORK issued on Monday 10-13  10-13-25 Dustin A, Erosion control is in place, Some spots where silt fence is needed moved up closer to curb line  10-14-25 Dustin A, TWO DAY NOTICE : EROSION CONTROL IS REQUIRED, The silt fence still needs be up against the curb, There is a roll off that is full of debris that needs to be emptied before it over flows. Needs to be in compliance in 2 business days. Please also send a up to date SWPPP report. 12-10-25 Dustin A, Most of the silt fence is down or missing. Erosion control measures need to be maintained throughout project. Please correct the
---	------	---

errors in 2 business day ( by friday 12-12 ) to prevent a stop work order.

**Comments:**