

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20244682
Address: 19 NE SYCAMORE ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	John Jackson	Partial	Monday, December 15, 2025

Informational:
1 Misc 08/26/25 Tuesday JMJ (Burnaugh Construction)
Contractor set forms and materials to reconstruct sidewalk that was removed for tie-in for project to backflow.

08/27/25 Wednesday JMJ (Burnaugh Construction)
Contractor poured sidewalk around 12:30PM.

Informational:
2 Misc 12/15/25 Monday JMJ (Level Builder / Shane, Freedom Concrete)
Forms and materials were passed pre-inspection.
Contractor poured approximate 46yds of sidewalks. Cure and blankets were onsite.

Comments: