

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20242381  
Address: 2213 NW KILLARNEY LN, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Patrick Schonfeldt	Passed	Tuesday, December 16, 2025

Corrective Action Required:

1	Misc	11-19-24 Dustin A, Sw formed and compacted. Slopes are in compliance. There is areas in sw where gravel is to deficient. Will need to be dug deeper. Will need another pre pour inspection.
		11/20/24 JMJ (Passed Per Inspection) Contractor correct the issue of deficient gravel and was approved for pour. I advised the contractor to call me when were going to pour, canceled because windy weather conditions.
		12-16-25 PS Sidewalk meets ADA and LS specs

Comments: