

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20243308
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Air Test	Tyler Schreck	Partial	Wednesday, December 17, 2025

Corrective Action Required:

- 1 PW-Sanitary Sewer Testing Sanitary Sewer Testing needs to be completed.
12/12/25 Tyler S. Air test on A line : A2 to A3 Passes. From A3 to A4 Passed. From A4 to A5 Passed. From A5 to A6 Passed. From A6 to A7 Passed. From A 7 to A8 Passed. From A8 to A9 Passed.
Air Test on B line: From A6 to B1 Passed. From B1 to B2 Failed. From B2 to B3 Passed.
12/17/25 Tyler S. Redford found a hole in the cap which was causing a small leak. Retested line from B1 to B2, PASSED. Still waiting the 30 days to test the rest.

Comments: