

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20253743
Address: 2033 SW RED BARN LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|--------------|----------|-----------------------------|
| All Rough Inspection - Residential | Drew Fischer | Failed | Thursday, December 18, 2025 |

Corrective Action Required:

| | | |
|---|------|---|
| 1 | Misc | 2033 SW Red Barn <ul style="list-style-type: none">- add 5th stud under triple 2x10 at west side of living room into hallway- Add 4th stud under beam on west side of hallway linen closet- Simpson 3 hanger needed at end of 3 2x10's in master closet- Fire blocking needed at each end of window bump out in master closet- Add actual straps, not sheet metal at top and bottom plate cuts in master toilet wall and master bath/bedroom wall- Missing nails in all joints hangers along upstairs walkway , both sides of lam beam, also missing nails and hangers on beam in bedroom 4- Add straps to vanity plumbing vent pipes in upstairs east bathroom- Fire blocking needed in bedroom 2 closet walls to drop soffit- Bolts missing in 2 basement posts- |
|---|------|---|

Comments: