

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20253531  
Address: 1451 SE BAILEY FARMS PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Surface</b>	Dustin Agcopra	Failed	Friday, December 19, 2025

**Corrective Action Required:**

1	Misc	12-19-25 Dustin A, Concrete was being poured for parking. Ground temps were reading below 20 degrees. ( 32 degrees is min ) . After discussing with Supervisor RH was determined that the section poured today would need to be redone
---	------	--

**Comments:**