

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20241951  
Address: 3191 NW PARAGON PKWY, LEES SUMMIT, MO 64081  
3191 NW PARAGON PKWY, LEES SUMMIT,  
MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	John Jackson	Partial	Tuesday, December 23, 2025

Informational:

1 Misc

11/14/25 Friday (Epic Construction)  
Contractor continued to pour curbs on the opposite side of the street.

11/17/25 Monday (Epic Construction)  
Contractor continued to pour the curbs for the green spaces curved curbs.

11/18/25 Tuesday (Epic Construction)  
Contractor continued to pour curbs to connect storm boxes, curved curbs, and green space curbs separation. I reminded the contractor to repair honey comb areas mainly around curbs and storm boxes.

12/08/25 Monday (Epic Construction)  
Contractor is doing some tie-ins curbs today. Contractor will be doing more curbs & sidewalks.

12/09/25 Tuesday JMJ (Epic Concrete , Third party Braun testing)  
Contractor poured curbs on West and East bridge. Reminded the contractor to use white cure. Contractor covered all concrete poured.

12/23/25 Tuesday JMJ (Epic Concrete)

Contractor poured curbs on the Northside of business building.

**Comments:**