

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200

**OnlinePortal at DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20255090  
Address: 240 SW OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Underground Plumbing Inspection - Commercial</b>	Shawn Hoffman	Partial	Wednesday, December 24, 2025

Corrective Action Required:

1	Misc	Answered questions about grease line and sewer running next to each other in trench. Requested both to be installed and pressurized with support at piping. It may be covered leaving joints open. No inspection done.
---	------	--

**Comments:**