

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20253531
Address: 1451 SE BAILEY FARMS PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Dustin Agcopra	Partial	Saturday, December 27, 2025

Corrective Action Required:

1	Misc	12-19-25 Dustin A, Concrete was being poured for parking. Ground temps were reading below 20 degrees. (32 degrees is min) . After discussing with Supervisor RH was determined that the section poured today would need to be redone 12-26-25 Dustin A, Crew working on pouring rest of curb.
---	------	--

Comments: