

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #:PRPWRW20252492, Public Works Right of Way Permit
 Address: 2690 NE HAGAN RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit Inspection	Eric Wiggins	Partial	Monday, December 29, 2025

- | | | |
|----------------------------|--|---|
| Corrective Action Required | | |
| 1 Misc | | Site visit. Crews are on site. Work is just starting. I will continue to monitor. The road is closed and the TTC is set up correctly. |
| Corrective Action Required | | |
| 2 Misc | | The duck bank has been dugout, and they are starting to cast it in place. I will continue to monitor. |
| Corrective Action Required | | |
| 3 Misc | | Site visit. The duct bank has been constructed. They will begin patching the road back with flow fill and then 10 inches of concrete in the next few days. I will continue to monitor the site. |
| Corrective Action Required | | |
| 4 Misc | | Site visit. Bob and I meet with Black and McDonald this morning to go over where the duct banks will be, and on where the ROW is through out the project. I will continue to monitor. |
| Corrective Action Required | | |
| 5 Misc | | Site visit. Work is continuing along Hagan Rd. They have dug 2 more locations for the duct banks in the ROW. The site is being kept clean and Hagan road remains closed at this time. I will continue to monitor. |
| Corrective Action Required | | |
| 6 Misc | | Pits are fenced. ESC needs to be installed. I had a conversation with the superintendent about ESC. |
| Corrective Action Required | | |
| 7 Misc | | The crew onsite is installing ESC today including inlet protection, waddles, and straw matting. |
| Corrective Action Required | | |
| 8 Misc | | Crews have placed erosion control around the storm inlets. |
| Corrective Action Required | | |
| 9 Misc | | Site visit. Crews are on site working. They are moving down |

Strother Rd. towards Lee's Summit road. The site is being kept clean. I will continue to monitor.

Corrective Action Required

10 Misc

Site visit. Workers were present. Currently they are working along Strother rd. They do not have any open pits right now, it appears they are working on restoring where they have already been. I will continue to monitor.

Corrective Action Required

11 Misc

Site visit. Crews are on Strother Rd. Digging the next duct bank for the power. We did meet today on where a 20" waterline was. They will make sure to get it exposed so they can verify where it is.

Corrective Action Required

12 Misc

Crews are back working again. I have asked the contractor to clean up a few sections of their work that needed and to make sure they are using topsoil for the final grade. I will continue to monitor.

Corrective Action Required

13 Misc

Site visit. Crews are on site putting up silk fence. They have also placed check dams. I will continue to monitor.

Corrective Action Required

14 Misc

Site visit. It appears that the work has been completed. Restoration will still need to be completed at a later date. I will check back in a few months when the weather has warmed up.

Comments: