

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20252904
Address: 2517 NE WOODLAND OAK CIR, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Not Ready	Tuesday, December 30, 2025

Corrective Action Required:

1	Misc	-Nail garage PFH wall sheathing to the LVL w/8d@3" oc grid pattern (nail just the section above the portal wall) **Please see sheet 6 on the plan, specifically figure R602.10.5.2, on the left side of the page. The south (right side) PFH wall sheathing is not nailed to the LVL per plan. I keep telling framer not to waste nails to the LVL above the door opening, just the section above the PFH portal wall
---	------	--

-Fb stair wall from stair landing joist space

**OK TO INSULATE

**12/30-Not ready fee assessed. This is a 3rd failed inspection. Each subsequent failed inspection will incur additional fee

Comments: